COMPLETION REPORT

1	Name of the work	**Improvements to CC roads SiddaRudha Mutta and Siddamma house road at T. Dasarahalli in ward No. 15.**
2	Sanctioned Estimate No. & Date	EE/DD/AS/561/17-18 Date 29-11-2017 EE/DD/TS/402/17-18 Date 30-11-2017
3	Head of Account which is chargeable	P-Code 17771
4	Instrument Order NO. & Date	EE/DD/WO/303/17-18 Date 19-03-2018
5	Name Of Contractor	-Sri. NAGARAJ HOSUR, No. 133, 1st Main, 14th Cross, Soundarya Layout, Siddedahalli, Bengaluru 560073.
6 a	Time Stipulated for Completion of work	90 days.
b	Delay in Exculpation of Work	Date 28/02/2018 Election Code of Conduct
7	Measurement recorded in	Page No 67408 to 67413/1 MB No. 675/17-18
8	Check Measurement of the Asst	Archana Siddaraj Jadar
9	Name of the office/official in charge of the work	AEE 1, Dasarahalli Sub division Ward No-15
10 a	Asst. Eng/junior Eng	Archana Siddaraj Jadar
b	Asst. Exe Engineer	Shivakumar Odeyar

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
2000000/-	19786720 ₹ 19,78,694=00	———	21321=00 21306=00

) Certified that the above work has been completed within the stipulated time noted in the
) Certified that the contractor has delayed and completed the work for which necessary fine recovered
) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSISTANT EXECUTIVE ENGINEER

EXECUTIVE ENGINEER

Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

Scanned by CamScanner